



2017 SCHEDULE

FOR

PROJECT # 30986351--R2Z GD HPR, HOLLIS & PARK EMERYVILE 2014

Task Name	Duration	Start	Finish
PG&E Project Notification Letter Mailed to affected Residents	1 day	Mon 10/2/17	Mon 10/2/17
PG&E Automated phone message sent to affected Residents	1 day	Tue 10/3/17	Tue 10/3/17
Re-Mobilize	2 days	Thu 10/5/17	Fri 10/6/17
Phase 1 - Locate and Deactivate/Remove 7 High Pressure Regulators (HPR)	14 days	Mon 10/9/17	Thu 10/26/17
Phase 2 - Mainline Install	36 days	Fri 10/27/17	Fri 12/15/17
Phase 3 - Install 175' of new PL Services/Prepare 3 Services Transfers	2 days	Wed 11/1/17	Thu 11/2/17
Phase 4 - Prep and Complete PG&E Tie-In Clearance	2 days	Fri 12/15/17	Mon 12/18/17
Phase 5 - Backfill/Restore/Demobilize	3 days	Tue 12/19/17	Thu 12/21/17
Phase 1 - Locate and Deactivate/Remove 7 HPR	14 days	Mon 10/9/17	Thu 10/26/17
Pot Holing for HPRs - Deactivate/Remove - approx 1/day for 14 days	14 days	Mon 10/9/17	Thu 10/26/17
Backfill/Compact/Counter sink plates & set - 1/day for 14 days	14 days	Mon 10/9/17	Thu 10/26/17
Phase 2 - 4" MAIN install on Hollis St.	36 days	Fri 10/27/17	Fri 12/15/17
Sawcut for Open Trench Hollis St from 200' N of 45th to 3700 Mandella (Driveway) - approx 150'/day for 36 days	36 days	Fri 10/27/17	Fri 12/15/17
Open Trench to install MAIN 150'/day for 36 days	36 days	Fri 10/27/17	Fri 12/15/17
Backfill/Compact/Counter sink plates & set - 1/day for 36 days	36 days	Fri 10/27/17	Fri 12/15/17



Phase 3 - Install 175' of new PL Services/Prepare 3 Service Transfers	2 days	Wed 11/1/17	Thu 11/2/17
Sawcut for Open Trench - Install and Transfer new Services on Hollis St to 3700 Mandella (Driveway)	2 days	Wed 11/1/17	Thu 11/2/17
Open Trench to install MAIN 150'/day for 2 days	2 days	Wed 11/1/17	Thu 11/2/17
Backfill/Compact/Counter sink plates & set - 1/day for 2 days	2 days	Wed 11/1/17	Thu 11/2/17
Phase 4 - Prep and Complete PG&E Tie-In Clearance/Demobilize	2 days	Fri 12/15/17	Mon 12/18/17
Clearance Prep & Air Test 2351' of New PL Main, 175' of New PL Services, and Transfer 3 Services	2 days	Fri 12/15/17	Mon 12/18/17
Backfill/Compact/Counter sink plates & set	2 days	Fri 12/15/17	Mon 12/18/17
PG&E Tie-In/Tapping Support at all Locations	2 days	Mon 12/18/17	Tue 12/19/17
Phase 5 - Backfill/Restore/Demobilize	3 days	Tue 12/19/17	Thu 12/21/17
Perform Final AC Restoration	3 days	Fri 12/22/17	Tue 12/26/17
Demobilize	3 days	Fri 12/22/17	Tue 12/26/17

POINT OF CONTACTS

Name	Role	Company	Phone	Email
Curt Brown	General Manager	Teichert	(916)717-5348	cbrown@teichert.com
David Ramil	Lead Project Manager	Teichert	(916) 500-1080	dramil@teichert.com
Russ Hansen	Chief Estimator	Teichert	(916) 303-3036	rhansen@teichert.com
TBD	Project Engineer	Teichert	TBD	TBD
Chad Fischer	Safety and Compliance Manager	Teichert	(916) 837-6176	cfisher@teichert.com
Dewayne Groux	Safety Professional	Teichert	(925) 200-6190	dgroux@teichert.com
Garrett Rice	Superintendent	Teichert	(916) 778-8045	grice@teichert.com
Blake Lahue	Foreman	Teichert	(916) 704-0262	blahue@teichert.com
TBD	Inspector	PG&E	TBD	TBD
James Evans	Project Manager	PG&E (GTS)	925-586-4837	jmef@pge.com
Kip Moreau	Construction Manager	PG&E	702-755-6901	kipmca@yahoo.com
Ben Louwaert	Engineer	PG&E	TBA	b1lb@pge.com
Colt Hawkins	Environmental Field Specialist	PG&E	(925) 404-4884	C2h8@pge.com
Sean Poirier	Land Planner	PG&E	(925) 786-2655	SMPX@pge.com
John Gilginas	Sr. Safety Representative	PG&E	(415) 310-7813	JPGD@pge.com
Daniel Keferl	Safety Representative	PG&E	(925) 864-1686	DKK6@pge.com
Trans. Gas Control	North	PG&E	(800) 811-4111	



Trans. Gas Control	South	PG&E	(800) 547-5955	
Elect. Incident Hotline		PG&E	(415) 973-2782	
Contact Center		PG&E	(800) 743-5000	
Dist. Gas Control	Northern	PG&E	(925) 244-4201	
Dist. Gas Control	Bay Area	PG&E	(925) 244-4202	
Dist. Gas Control	Central Coast	PG&E	(925) 244-4203	
Dist. Gas Control	Central Valley	PG&E	(925) 244-4204	