

Planning & Building Department
Status of Major Development Projects - City of Emeryville
July 2009

<i>Project Name; Property Address and File Reference #:</i>	<i>Description:</i>	<i>Status of Approvals and Construction Schedule:</i>	<i>Contact(s):</i>
MIXED USE PROJECTS			
Oak Walk Mixed Use Project 4002 San Pablo Avenue UP04-06	Residential/commercial mixed use development with 5,500 square feet of retail space, 59 residential condominiums in five existing houses to be renovated and new buildings up to four stories with a podium-level courtyard, and up to 113 at-grade parking spaces.	Approved by Planning Commission on October 27, 2005. Appealed to City Council, which passed a motion on January 17, 2006 to approve the project, requiring the retention and rehabilitation of the existing houses. Revised resolution and conditions approved by the Council on February 7, 2006. Design of 41 st Street houses approved by Planning Commission on December 14, 2006. Building permit applications for renovation of five single family homes received on January 12, 2007. Building permit applications for three new mixed use buildings received on January 24, 2007. Planning Commission approved Vesting Tentative Map on April 26, 2007. Demolition permit issued on June 22, 2007 for eight structures and temporary relocation of five single-family homes from 41 st Street. Demolition of approved structures completed in August 2007 and began soil remediation. Existing houses temporarily relocated in preparation for grading and foundation work in September 2007. Existing 4-plex on 41 st Street relocated to new location at corner of Adeline & 40 th Street. Issued foundation only permits for 3 new buildings and 5 relocated houses on October 31, 2007. Issued superstructure permits for all 8 buildings on November 26, 2007.	Stuart Gruendl BayRock Residential (510) 873-8880
MacArthur San Pablo Mixed Use 3706-3722 San Pablo Avenue UP06-14 and DR06-15	New five story 94-unit residential building with 5,800 square feet of retail on 1.12 acre site between 37 th Street and West MacArthur Blvd. Site is partially in Oakland.	Planning Commission study session held September 28, 2006. City Council study session held October 17, 2006. Notice of Intent to Adopt a Mitigated Negative Declaration published on August 31, 2007. Planning Commission recommended approval at a special meeting on November 15, 2007. City Council approved on December 4, 2007. Oakland City Planning Commission approved on January 16, 2008. One-year extension request to be considered by City Council following payment of cost recovery fees.	Stanley Saitowitz Natoma Architects, Inc. (415) 626-8977

Planning & Building Department
Status of Major Development Projects - City of Emeryville
July 2009

<i>Project Name; Property Address and File Reference #:</i>	<i>Description:</i>	<i>Status of Approvals and Construction Schedule:</i>	<i>Contact(s):</i>
Bay Street – Site A Northeast of Christie Avenue and Shellmound Streets PUD 99-2	Completion of development of South Bayfront Retail/Mixed Use Project PUD with a hotel and retail north of Christie Avenue.	Planning Commission recommended approval of extension of Development Agreement for five years, until October 22, 2014, on July 23, 2009. City Council to consider first reading of ordinance on August 18, 2009.	Eric Hohmann, Project Manager Madison Marquette (415) 277-6805
Bay Street - Site B Shellmound/Powell/railroad	Department store and public parking garage.	Redevelopment Agency selected Madison Marquette as developer on July 20, 2004. City Council study session held on April 5, 2005. Planning Commission and City Council study sessions on tower design held December 14, 2006 and December 19, 2006, respectively. Demolition permit for nine existing buildings issued April 10, 2007; demolition completed in May 2007. Issued excavation and temporary shoring permit for site remediation on October 2, 2008. Use Permit to use site as temporary Police Department headquarters during renovation of Police station on Powell Street by Planning Commission on July 23, 2009. Received grading and site utilities permit application for temporary Police station on July 31, 2009.	Eric Hohmann, Project Manager Madison Marquette (415) 277-6805
EmeryStation West @ Emeryville Transit Center 59 th and Horton Streets (“Mound” site north of Amtrak Station), and 62 nd and Horton Streets (Heritage Square parking lot site) UP09-03	Mixed use transit-oriented development and public parking structure with about 248,000 square feet of office/lab/retail space, and 300 parking spaces in a 135-foot tall tower on the “Mound” site; and a 600-space, 7 level parking garage with 3,620 square feet of retail/office space on the Heritage Square site.	Planning Commission held hearing on Use Permit and Design Review on May 22, 2003 and directed that project be redesigned. Study Session on housing alternative held by Planning Commission on September 25, 2003, and by City Council/ Redevelopment Agency on October 7, 2003. Redevelopment Agency approved Exclusive Negotiating Agreement with Wareham on development of project on September 6, 2005. Agency reviewed Wareham proposal on December 6, 2005, and January 17, 2006, and approved concept for submittal of planning application on February 21, 2006. Agency rescinded approval of concept on March 21, 2006. Planning Commission study session on new design held on March 22, 2007. City Council study session held December 18, 2007. Redevelopment Agency extended Exclusive Negotiating Agreement with Wareham on February 5, 2008. Revised plans, including parking garage on Heritage Square site, submitted December 17, 2008. City Council study session held January 20, 2009; Planning Commission study session scheduled for August 27, 2009.	Geoffrey Sears Wareham Development (415) 457-4964

Planning & Building Department
Status of Major Development Projects - City of Emeryville
July 2009

<i>Project Name; Property Address and File Reference #:</i>	<i>Description:</i>	<i>Status of Approvals and Construction Schedule:</i>	<i>Contact(s):</i>
West Elm Furniture Store 5602 Bay Street FDP07-01	Construction of a 16,000 square foot furniture store on Bay Street "Pad #1" near Barnes and Noble.	Planning Commission recommended approval of FDP on July 26, 2007; Council approved FDP on August 7, 2007. Building permit application submitted on December 21, 2007. Issued foundation permit on February 14, 2008. Issued shell/superstructure permit on June 27, 2008 and tenant improvement permit on August 19, 2008. TCO issued February 3, 2009.	Property Owner/Developer: Madison-Marquette (415) 277-6805 Eric Hohmann, Project Manager
Marketplace Redevelopment Phase I – Shellmound Building Southeast corner of 64 th Street and Christie Avenue FDP08-02	Approximately 210 residential rental units and 7 ground floor "shopkeeper" units in a six-story building.	FDP application submitted on October 1, 2008 in conjunction with application for CALReUSE grant for site remediation. Staff notified on November 19, 2008 that \$5 million State Brownfields grant was awarded. Demolition permit application for existing buildings at 6340 and 6390 Christie Avenue submitted on October 20, 2008.	Denise Pinkston TMG Partners (415) 772-5900
Marketplace Redevelopment Phase I – Shellmound Building Shellmound Street opposite Borders Books and Music FDP08-03	Approximately 225 residential condominium units and 4,000 square feet of retail space in a 17-story, 175-foot tall building.	FDP application submitted on October 1, 2008 in conjunction with application for CALReUSE grant for site remediation.	Denise Pinkston TMG Partners (415) 772-5900
Gateway @ Emeryville 5801 - 5861 Christie Avenue	Residential/mixed use project with 265 residential rental units and 14,100 s.f. of retail space, and a 142- room hotel.	Planning Commission study session held January 26, 2006. Planning Commission study session on smaller project held January 25, 2007. Applicant has revised project to include Powell Street frontage. Planning Commission study session on revised design held August 23, 2007. City Council study session held September 4, 2007, at which Council directed staff to prepare a draft Request for Proposals for a mixed use development project on an assembled site to include Denny's restaurant, 76 gas station, and Kinko's parking lot, for approval by Redevelopment Agency at a future meeting.	BRE Properties John Wilde (415) 445-6578

**Planning & Building Department
Status of Major Development Projects - City of Emeryville
July 2009**

<i>Project Name; Property Address and File Reference #:</i>	<i>Description:</i>	<i>Status of Approvals and Construction Schedule:</i>	<i>Contact(s):</i>
RESIDENTIAL AND LIVE- WORK PROJECTS:			
Adeline Place (“Check Cashing”) San Pablo Avenue/W. MacArthur Boulevard/Adeline Street UP05-05 and DR05-05	36 residential units with 2,400 s.f. of retail.	Redevelopment Agency approved Placeworks as developer of project on November 16, 2004. Planning Commission study session held August 25, 2005. Approved by Planning Commission on October 27, 2005. Demolition permit issued October 7, 2005; demolition is complete. Building permit application submitted on February 16, 2007. Foundation permit issued on August 2, 2007. Superstructure permit issued on February 12, 2008. TCO issued on May 29, 2009.	Placeworks LLC Stuart Rickard (510) 499-9400
Papermill Project Block bounded by Powell, Hollis, and Doyle Streets and Stanford Avenue UP07-07 and DR07-11	Construction of a new rental project with 168 residential units, 5 live-work units, 3 flex space units, 10,222 square feet of retail space, and 299 parking spaces. Project includes new park along Stanford Avenue to replace City parking lot.	Community meeting held on April 10, 2007. Planning Commission study sessions held on August 23, 2007, and October 25, 2007. Project redesigned as a result of comments at study sessions. Third Planning Commission study session held February 28, 2008. City Council study session held April 1, 2008. Applicant has redesigning based on feedback from Council. Initial Study/Mitigated Negative Declaration being prepared. Planning Commission recommended approval of project on October 23, 2008. City Council approved project on November 18, 2008.	Amir Massih Archstone Smith (510) 235-1170
39th and Adeline Residential Project East side of Adeline Street between 39 th Street and Yerba Buena Avenue UP06-12 and DR06-19	Construction of a 110-unit rental apartment project on a 1.12 acre site that is partially in Oakland.	Planning Commission study session held September 28, 2006. City Council study session held October 17, 2006. EIR contract approved by City Council on May 1, 2007. Scoping session held by Planning Commission on September 27, 2007. Planning Commission hearing on DEIR on June 26, 2008 canceled due to lack of a quorum; deadline for written comments was July 7, 2008. Final EIR published on November 21, 2008. Oakland City Planning Commission approved on December 3, 2008. Emeryville Planning Commission voted to recommend approval on December 11, 2008. City Council approved January 20, 2009.	Zachary Goodman Murakami Nelson, Architects (510) 444-7959

Planning & Building Department
Status of Major Development Projects - City of Emeryville
July 2009

<i>Project Name; Property Address and File Reference #:</i>	<i>Description:</i>	<i>Status of Approvals and Construction Schedule:</i>	<i>Contact(s):</i>
<p>1401 Park Avenue (Electro Coatings) UP02-18, DR02-26, VAR02-5</p>	<p>Construction of six-story building containing 43 residential units and 11 live-work units, with a café on the ground floor. Two floor garage will contain 83 parking spaces. Site is former Electro Coatings chrome plating plant. Brick facade of former building will be retained and incorporated into design. Contaminated soil will be removed.</p>	<p>Approved by Planning Commission on December 12, 2002. On February 1, 2005, the Redevelopment Agency approved Owner Participation Agreement to assist financially with below market rate units. New building permit application received March 21, 2005. Demolition of concrete slab is complete. LMA has sold project to Prometheus. Foundation only permit issued December 23, 2005. Demolition permit for remainder of old foundation issued January 9, 2006. Issued superstructure building permit on June 22, 2006. Construction is nearly complete. Partial TCO issued on December 12, 2007. TCO for final phase issued on February 1, 2008. Final CO pending.</p>	<p>Prometheus Mike Petouhoff (650) 596-6365</p>
<p>Christie Park Towers 6150 Christie Avenue UP99-11 and DR03-02</p>	<p>Construction of 60 living units of which 17 are live-work and 43 are residential on a 26,613 sq. ft. parcel. Approximately 4,200 square feet of ground floor space would be flexible space, which could include live-work or commercial uses.</p>	<p>Previous property owner foreclosed by lender. New buyer redesigned project. Planning Commission study session held March 27, 2003. Approved by Planning Commission on June 26, 2003. Submitted building permit application March 30, 2004. Building permit issued on March 30, 2005, extended to March 30, 2006. Submitted revised structural plans for approval by Building Division on June 27, 2006; application expired March 21, 2008. Previous building permit still valid and inspections on-going.</p>	<p>Property Owner: Tomorrow Development Ted Dang (510) 832-5195 - Ext. 222</p>
<p>Baker Metal Live-Work 1265 65th Street and vacant lot fronting Ocean Avenue UP07-09, DR07-15</p>	<p>Reuse of existing Baker Metal building for 17 residential and live-work units and a 672 square foot café/community room. Five new townhouses on vacant lot between Ocean Avenue and Peabody Lane.</p>	<p>Community meeting held July 18, 2007. Planning Commission study session held September 27, 2007. Project being redesigned in response to comments from Development Coordinating Committee on May 14, 2008. Planning Commission study session held October 23, 2008. Planning Commission public hearing scheduled for August 27, 2009.</p>	<p>Sasha Shamzad MRE Commercial (510) 849-0776</p>
<p>4520 San Pablo Townhouses Northeast corner of San Pablo Avenue and 45th Street UP06-06 and DR06-10</p>	<p>Development of 29 new townhouse units on southern portion of "Emery Farms East" site.</p>	<p>Planning Commission study session held April 27, 2006. Approved by Planning Commission on December 14, 2006. Planning Commission approved one year extension of planning permits on January 24, 2008. Second one year extension approved by Planning Commission on December 11, 2008.</p>	<p>Ramiro Marini (415) 307-8107</p>

Planning & Building Department
Status of Major Development Projects - City of Emeryville
July 2009

<i>Project Name; Property Address and File Reference #:</i>	<i>Description:</i>	<i>Status of Approvals and Construction Schedule:</i>	<i>Contact(s):</i>
<p>Vue 46 (formerly “46th Street Lofts” or “Flecto”) 46th & Adeline Street UP00-18 and DR00-29</p>	<p>Redevelopment and expansion of an existing industrial building to create a residential use on the site. Two additional floors will be constructed to provide approximately 79 residential (for sale) units. The project also involves approximately 3,000 sq. ft. of retail/commercial space to be developed as a corner café at the intersection of 46th Street and Adeline Street. The site straddles the Emeryville and Oakland city limit.</p>	<p>Study Session held by Planning Commission on September 28, 2000. Approved by Emeryville Planning Commission on December 14, 2000 and by Oakland Planning Commission on December 20, 2000. Demolition permit issued 2002. Submitted new foundation permit application on June 10, 2005, and superstructure permit application on September 22, 2005. Interior demolition permit issued on July 28, 2005. Issued foundation and structural building permit on June 8, 2006, and superstructure building permit on November 20, 2006. Granted TCO for Phase I on February 27, 2008, for Phase II on April 14, 2008, and for Phases III and IV on June 11, 2008.</p>	<p>Levin Menzies & Associates Paul Menzies (925) 973-4111</p>
<p>Bakery Lofts Phase IV Southeast corner of 53rd and Adeline Streets UP06-15</p>	<p>Construction of an 18-unit apartment building with a 1,450 square foot cafe. Project has been separated from Oakland portion, which includes 56 residential units and 7 commercial units, and is now called “Phase III”. Temescal Creek, which forms the city boundary, will be daylighted through the project.</p>	<p>Planning Commission study session held on December 14, 2006. Planning Commission approved on September 27, 2007. City Council approved General Plan Amendment and introduced rezoning ordinance on October 16, 2007; ordinance passed on November 20, 2007. Received building permit application on December 19, 2007. City of Oakland processing demolition permit for existing building, which is mostly in Oakland. Requested amendment to delete condition of approval requiring undergrounding of utility wires was denied by Planning Commission on July 24, 2008. Applicant applied for reconsideration, which was again denied by Commission on October 23, 2008. City Council voted to grant appeal and delete condition on December 16, 2008; resolution to be passed on January 20, 2009. Building permit application expired on December 19, 2008, one year after application was received. One year extension of planning permits approved by Planning Commission on January 22, 2009.</p>	<p>John Protopappas Madison Park Financial (510) 452-2944</p>
<p>Ambassador Housing 36th & Peralta Streets UP09-05</p>	<p>New construction of 75 affordable rental housing units on site of former Ambassador Laundry building and adjacent land fronting on Adeline and 36th Streets. Project includes closure of Magnolia Street north of 36th and its conversion to open space.</p>	<p>Redevelopment Agency approved Exclusive Right to Negotiate with Resources for Community Development (RCD) on June 16, 2009. Community meeting held June 17, 2009. Planning Commission study session held July 23, 2009. Follow-up neighborhood meeting to be scheduled. Planning Commission hearing tentatively scheduled for September 24, 2009.</p>	<p>Resources for Community Development Lihbin Shiao (510) 531-9911</p>

Planning & Building Department
Status of Major Development Projects - City of Emeryville
July 2009

<i>Project Name; Property Address and File Reference #:</i>	<i>Description:</i>	<i>Status of Approvals and Construction Schedule:</i>	<i>Contact(s):</i>
OFFICE/HIGH TECH PROJECTS:			
Pixar Animation Studios, Phase II 1200 Park Avenue FDP08-01	New production building of about 155,000 square feet at northeast corner of Park Avenue and Hollis Street. Phase II includes expansion of surface parking lot and construction of new City park and bike path at east end of campus.	Planning Commission voted to recommend approval of amendments to Development Agreement on May 22, 2008. Amendments to Development Agreement and Owner Participation Agreement approved by City Council and Redevelopment Agency on June 3, 2008. Planning Commission study session on Final Development Plan for Phase II building held August 28, 2008. Planning Commission voted to recommend approval on December 11, 2008. City Council approved on January 20, 2009. Grading and on-site utilities permit application submitted on January 22, 2009. Foundation permit application submitted on January 23, 2009. Issued rough grading permit on March 20, 2009. Superstructure permit application submitted on March 24, 2009. Issued permits for (12) indicator piles on April 7, 2009; underground utilities on April 10, 2009, piles on April 21, 2009 and foundation on May 19, 2009. Underslab mechanical, electrical and plumbing permit issued June 11, 2009.	Tom Carlisle Pixar Animation Studios (510) 752-3333
Emery Station Greenway 5812-5860 Hollis Street UP08-04, DR08-10, VAR08-01	New 91,000 square foot laboratory building on southern portion; existing 39,000 square foot industrial building on northern portion to remain for now. Project includes Greenway improvements on northern portion of block and expansion of plaza at Powell and Hollis Streets.	Redevelopment Agency issues Request for Proposals for "Hollis-Powell Greenway Site" in September 2006 and selected Wareham as developer in March 2007. City Council/Redevelopment Agency held study session on proposed building design on December 18, 2007. Second study session held June 3, 2008. Application for planning permits submitted June 24, 2008. Planning Commission study session held July 24, 2008. Second Planning Commission study session held September 25, 2008. Initial Study/Mitigated Negative Declaration being prepared. Planning Commission ad hoc committee on Greenway design met October 15 and 30, 2008. Planning Commission approved on January 22, 2009. Appealed by Elevation 22 residents. City Council denied appeal and approved project on May 19, 2009.	Geoffrey Sears Wareham Development (415) 457-4964

Planning & Building Department
Status of Major Development Projects - City of Emeryville
July 2009

<i>Project Name; Property Address and File Reference #:</i>	<i>Description:</i>	<i>Status of Approvals and Construction Schedule:</i>	<i>Contact(s):</i>
OTHER:			
Emeryville Center of Community Life Emery Secondary School site at 47 th Street and San Pablo Avenue	Multi-purpose community facility including administration; arts, performance, and food service programs; community services and family support programs; education programs; and recreation and fitness programs.	Planning and design activities are on-going between the City and School District, with oversight by the Education and Youth Services Advisory Committee. Request for proposals for conceptual designs issued October 5, 2007; proposals were due November 13, 2007. Council approved design contract with Field Paoli on April 15, 2008. Planning Commission study session on master plan held May 28, 2009. Environmental review and planning approvals by Planning Commission and City Council anticipated in 2009-10. City and School District staff collaborating on environmental review, and have selected LSA as consultant.	Education and Youth Services Advisory Committee Melinda Chinn (510) 596-4314
AgeSong Assisted Living 4050 Horton Street UP05-14	Senior facility with 121 assisted living units, 28 independent living units, art gallery, child care, dining room, and publicly accessible café.	Planning Commission study session held October 27, 2005. Approved by Planning Commission on April 27, 2006. City Council approved General Plan amendment on June 6, 2006 and Zoning Amendment on June 20, 2006. Approvals valid for two years. Received building permit application on December 18, 2007. Issued demolition permit on June 2, 2008. Issued grading permit on July 16, 2008. Issued foundation permit on August 25, 2008. Superstructure permit issued on October 2, 2008.	Ali Kia Shabahangi AgeSong (415) 431-8143
Doyle Hollis Park Doyle/61st/Hollis/62nd Streets UP07-05, DR07-09	New community park of about 1.25 acres on former "Dutro" site.	Schematic design approved by City Council on November 1, 2005. Use permit and design review approved by Planning Commission on May 24, 2007, and by the City Council on appeal on June 19, 2007. Demolition permit issued on June 13, 2007; demolition completed in July 2007. Site work is underway. "95% building permit application" submitted October 31, 2007. 100% revised plans submitted March 13, 2008. Construction contract approved by Redevelopment Agency on August 19, 2008. Issued building permit on October 21, 2008. Playground to open July 1, 2009; lawn to open August 3, 2009. Grand opening scheduled for Sunday, September 6, 2009.	Ignacio Dayrit, CED Coordinator (510) 596-4356

Planning & Building Department
Status of Major Development Projects - City of Emeryville
July 2009

<i>Project Name; Property Address and File Reference #:</i>	<i>Description:</i>	<i>Status of Approvals and Construction Schedule:</i>	<i>Contact(s):</i>
Flatiron Building 3645 San Pablo Avenue UP05-09, DR05-09	New retail building on former “Jug Liquor” site.	Planning Commission study session held August 24, 2006. Project requires General Plan Amendment (GPA) for floor area ratio. Planning Commission approved on January 25, 2007; approval valid for two years. City Council approved GPA on March 6, 2007. Submitted building permit application on October 16, 2008. Issued shell permit on May 1, 2009.	Placeworks LLC Stuart Rickard (510) 499-9400
Emeryville Arts and Cultural Center 4060 Hollis Street DR07-05	Renovation of 30,000 square foot former industrial building behind Old Town Hall to house Emeryville Celebration of the Arts, Pacific Center for the Photographic Arts, Emeryville Historical Society, and related uses.	City Council selected architects Donn Logan and Marcy Wong to develop conceptual designs on July 18, 2006. Presented to Park Avenue District Advisory Committee on February 21, 2007. Planning Commission study session held on March 22, 2007. City Council approved Request for Proposals for strategic plan on February 5, 2008, and awarded contract to Museum Management Consultants, Inc. on June 3, 2008. City Council approved strategic plan on June 2, 2009.	Amy Heistand CED Coordinator (510) 596-4354
HSP Parking Structure 6050 Hollis Street UP08-03, DR08-07	New 4-level 553-stall parking structure on existing office building surface parking lot located adjacent to Community Garden at northwest corner of 59 th and Doyle Streets.	Planning application submitted March 14, 2008. Development Coordinating Committee reviewed on April 9, 2008 and identified a number of problems. Neighborhood meeting with Community Garden members held May 13, 2008. Community meeting held October 20, 2008. Planning Commission study session held October 23, 2008.	Philip Banta Architect (510) 654-3255